Item no	Description of work	Unit	Qty as per Quoted Rate			Previous			Present			Total Upto Date	
			Qnty	Rate	Amount	Qnty	Rate	Amount	Qnty	Rate	Amount	Qnty	Amount
55	Providing skirting, dado, rises of steps with colour glazed tiles 30X60 cms 6mm thick with border of size 30 x 10 cms on 10mm thick cement plaster 1:3 and jointed with white cement slurry over rough plaster surface (excluding cost of rough plastered surface which should be measured and paid separately) using glazed tiles of approved make and size including cost of materials, labour, complete as per specifications and directions of Engineer in charge of work.	Sqm	45.68	1850.34	84523.53	0	1850.34	0	0	1850.34	0	0.00	0.00
56	Providing skirting, dado, rises of steps with colour glazed tiles 30X60 cms 6mm thick with border of size 30 x 10 cms on 10mm thick cement plaster 1:3 and jointed with white cement slurry over rough plaster surface (excluding cost of rough plastered surface which should be measured and paid separately) using glazed tiles of approved make and size including cost of materials, labour, complete as per specifications and directions of Engineer in charge of work.(First Floor)	Sqm	56.49	1852.60	104653.37	0	1852.60	0	0	1852.60	0	0.00	0.00

Item no	Description of work	Unit	Qty as per Quoted Rate			Previous			Present			Total Upto Date	
			Qnty	Rate	Amount	Qnty	Rate	Amount	Qnty	Rate	Amount	Qnty	Amount
57	Providing and laying integral cement based waterproofing treatment including preparation of surface as required for treatment of roofs, balconies, terraces etc., consisting of following application. (a) Applying and grouting a slurry coat of neat cement using 2.75 kg/sqm of cement admixed with proprietary water proofing compound conforming to IS:2645 over the RCC slab after cleaning the surface before treatment. (b) Laying cement concrete using broken brick bats 25mm to 100mm size with 50% of cement mortar 1:5 admixed with proprietary water proofing compound conforming IS:2645 over 20mm thick layer of cement mortar 1:5 admixed with proprietary water proofing compound to required slope and treating similarly the adjoining walls upto 300mm height including rounding off junctions of walls and slabs. (c) After two days of proper curing, applying a second coat of cement lurry admixed with proprietary water proofing compound (d) Finishing the surface with 20mm thick jointless cement mortar of mix 1:4 admixed with proprietary	Sqm	257.64	1126.98	290355.13	0	1126.98	0	0	1126.98	0	0.00	0.00

Item no	Description of work	Unit	Qty as per Quoted Rate			Previous			Present			Total Upto Date	
			Qnty	Rate	Amount	Qnty	Rate	Amount	Qnty	Rate	Amount	Qnty	Amount
58	Waterproofing of RCC Terrace / podium slab / toilet / utilities / water retaining structure by preparing the surface by chipping and cleaning and Grouting of Honey comb, voids,cracks / construction joints with cement slurry (1kg cement added in 10 ltr of water) added with 100gm of inorganic accelerator, followed by spraying of liquid biological modified alkaline earth silicates @ 0.40 ltr per sqm on whole surface to reduce the micro porosity and allowing it to dry, curing the surface for the silicates to penetrate deeper into the concrete and spraying waterproofing impregnate liquid containing silane and silanol linear copolymer @ 0.50 ltr per sqm and finally applying polymer slurry made out of cross linked acrylic / styrene / butadiene & cement in the ratio of 1:0.1, @0.50kg/sqm on the whole surface, including all labour charges tools and equipments, all complete as per specifications and directions of Engineer in charge of work.	Sqm	66.44	596.37	39622.82	0	596.37	0	0	596.37	0	0.00	0.00
59	Fixing of door frames in an existing opening including embedding frame in floor and walls after cutting masonary for holdfasts for embedding holdfast in cement concrete 1:3:6 of 20mm and downsize granite metal painting two coats of coal tar to sides of frame,making good the damages to walls and floor as required and disposal of the debries with lead upto 50 m. including cost of materials, labour, complete as per specifications and directions of Engineer in charge of work.	Nos	10.00	1548.75	15487.50	0	1548.75	0	0	1548.75	0	0.00	0.00

Item no	Description of work	Unit	Qty as per Quoted Rate			Previous			Present			Total Upto Date	
			Qnty	Rate	Amount	Qnty	Rate	Amount	Qnty	Rate	Amount	Qnty	Amount
60	Providing Honne wood frames of doors, windows, clerestory windows,ventilators and other frames , wrought, framed or assembled including making plaster groves (excluding cost of cement concrete and side clamps),but including cost of materials, labour, HOM of machineries complete as per specifications and directions of Engineer in charge of work.	Cum	0.27	99324.01	26817.48	0	99324.01	0	0	99324.01	0	0.00	0.00
61	Providing Teak wood frames of doors, windows, clerestory windows, ventilators and other frames, wrought, framed or assembled including making plaster groves (excluding cost of cement concrete and side clamps), but including cost of materials, labour, HOM of machineries complete as per specifications and directions of Engineer in charge of work.	Cum	0.42	181498.41	76229.33	0	181498.41	0	0	#######	0	0.00	0.00
62	Providing and fixing in position fully panelled Honne wood shutters for doors, styles and rails of 40mm. thick with bottom and lock rails 180mm wide top rail and styles 100mm wide as per drawing and panels of 25mm thick including cost of materials, labour, HOM of machineries complete as per specifications and directions of Engineer in charge of work.	Sqm	5.67	5353.73	30355.65	0	5353.73	0	0	5353.73	0	0.00	0.00
63	Providing and fixing in position fully panelled Honne wood shutters for doors, styles and rails of 40mm. thick with bottom and lock rails 180mm wide top rail and styles 100mm wide as per drawing and panels of 25mm thick including cost of materials, labour, HOM of machineries complete as per specifications and directions of Engineer in charge of work.(First Floor)	Sqm	1.89	5358.26	10127.11	0	5358.26	0	0	5358.26	0	0.00	0.00

Item no	Description of work	Unit	Qty as per Quoted Rate			Previous			Present			Total Upto Date	
			Qnty	Rate	Amount	Qnty	Rate	Amount	Qnty	Rate	Amount	Qnty	Amount
64	Providing and fixing in position fully panelled Honne wood shutters for doors, styles and rails of 40mm. thick with bottom and lock rails 180mm wide top rail and styles 100mm wide as per drawing and panels of 25mm thick including cost of materials, labour, HOM of machineries complete as per specifications and directions of Engineer in charge of work.(Head Room)	Sqm	1.89	5362.80	10135.69	0	5362.80	0	0	5362.80	0	0.00	0.00
65	Providing and fixing in position fully panelled Teak wood shutters for doors, styles and rails of 40mm. thick with bottom and lock rails 180mm wide top rail and styles 100mm wide as per drawing and panels of 25mm thick including cost of materials, labour, HOM of machineries complete as per specifications and directions of Engineer in charge of work.	Sqm	10.71	8097.49	86724.12	0	8097.49	0	0	8097.49	0	0.00	0.00
66	Providing and fixing in position fully panelled Teak wood shutters for doors, styles and rails of 40mm. thick with bottom and lock rails 180mm wide top rail and styles 100mm wide as per drawing and panels of 25mm thick including cost of materials, labour, HOM of machineries complete as per specifications and directions of Engineer in charge of work.(First Floor)	Sqm	3.15	8102.02	25521.36	0	8102.02	0	0	8102.02	0	0.00	0.00

Item no	Description of work	Unit	Qty as per Quoted Rate			Previous			Present			Total Upto Date	
			Qnty	Rate	Amount	Qnty	Rate	Amount	Qnty	Rate	Amount	Qnty	Amount
67	Providing and fixing 65mmx90mm GRP Doorframe fabricated using E-Glass Chopped Strand Mat (CSM). U.V-stabilized Isopthalic Gelcoat and Isopthalic resin. The thickness of the GRP skin shall not be less than 2.0 mm. The doorframe consists of four segmens, which are provided with plug-in-socket arrangement in-situ in the mould. The segments are plugged in and are joined together by means of screws. The GRP frame shall be provided with wooden reinforcement of 6 locations fro high screw holding capacity for fixing metallic hold fast and shall be consolidated by filling with medium density foam/Plaster with fibre reinforcement. Six Numbers of 260mmx25mmx5mm size S shaped M.S. flat hold fast shall be provided with the frame complete as per specifications and directions of Engineer in charge of work.	m	28.50	510.20	14540.70	0	510.20	0	0	510.20	0	0.00	0.00

Item no	Description of work	Unit	Qty as per Quoted Rate			Previous			Present			Total Upto Date	
			Qnty	Rate	Amount	Qnty	Rate	Amount	Qnty	Rate	Amount	Qnty	Amount
68	Providing and fixing 65mmx90mm GRP Doorframe fabricated using E-Glass Chopped Strand Mat (CSM). U.V-stabilized Isopthalic Gelcoat and Isopthalic resin. The thickness of the GRP skin shall not be less than 2.0 mm. The doorframe consists of four segmens, which are provided with plug-in-socket arrangement in-situ in the mould. The segments are plugged in and are joined together by means of screws. The GRP frame shall be provided with wooden reinforcement of 6 locations fro high screw holding capacity for fixing metallic hold fast and shall be consolidated by filling with medium density foam/Plaster with fibre reinforcement. Six Numbers of 260mmx25mmx5mm size S shaped M.S. flat hold fast shall be provided with the frame complete as per specifications and directions of Engineer in charge of work. (First Floor)	m	34.20	514.74	17604.11	0	514.74	0	0	514.74	0	0.00	0.00

Item no	Description of work	Unit	Qty as per Quoted Rate			Previous			Present			Total Upto Date	
			Qnty	Rate	Amount	Qnty	Rate	Amount	Qnty	Rate	Amount	Qnty	Amount
69	Providing and fixing factory made single leaf rigid GRP Sandwich composite door shutter of 40 mm thick, laminated with two GRP skins with wood grain finish, fabricated using U.V-stabilized Isopthalic Gelcoat and one layer of 450 gns E-Glass Chopped Strand Mat (CSM), impregnated with orthopthalic polyester resin. The thickness of the skins shall not be less than 1.5mm. Expanded Polystyrene (EPS) structural foam panel of 37mm thickness and a density of 20 Kg/m3 shall be used as core material. Wooden reinforcements made of Seasoned Salwood block of cross section not lessthan 36mmx32mmand also necessary salwood reinforcements for fixing the metal fittings such as tower bolts, aldrops, handles, etc. shall be provided. A structural adhesive compatible with EPS foam shall be used for bonding the core material, the salwood reinforement and the skins. The material and process for manufacturing the door shutters shall confirm to RV-TIFAC Composites Design Centre Standards and specifications and the door shutters tested in confiramation to IS	Sqm	7.88	4308.38	33950.03	0	4308.38	0	0	4308.38	0	0.00	0.00

Item no	Description of work	Unit	Qty as per Quoted Rate			Previous			Present			Total Upto Date	
			Qnty	Rate	Amount	Qnty	Rate	Amount	Qnty	Rate	Amount	Qnty	Amount
70	Providing and fixing factory made single leaf rigid GRP Sandwich composite door shutter of 40 mm thick, laminated with two GRP skins with wood grain finish, fabricated using U.V-stabilized Isopthalic Gelcoat and one layer of 450 gns E-Glass Chopped Strand Mat (CSM), impregnated with orthopthalic polyester resin. The thickness of the skins shall not be less than 1.5mm. Expanded Polystyrene (EPS) structural foam panel of 37mm thickness and a density of 20 Kg/m3 shall be used as core material. Wooden reinforcements made of Seasoned Salwood block of cross section not lessthan 36mmx32mmand also necessary salwood reinforcements for fixing the metal fittings such as tower bolts, aldrops, handles, etc. shall be provided. A structural adhesive compatible with EPS foam shall be used for bonding the core material, the salwood reinforement and the skins. The material and process for manufacturing the door shutters shall confirm to RV-TIFAC Composites Design Centre Standards and specifications and the door shutters tested in confiramation to IS	Sqm	9.45	4312.91	40757.00	0	4312.91	0	0	4312.91	0	0.00	0.00
71	Providing and applying painting two coats (excluding priming coat) on new wood surface and / or wood based surface with enamel paint to give an even shade, cleaning the surface of all dirt, dust and foreign matter, sand papering including cost ofmaterials, labour, complete as per specifications and directions of Engineer in charge of work.	Sqm	22.47	109.98	2471.25	0	109.98	0	0	109.98	0	0.00	0.00

Item no	Description of work	Unit	Qty as per Quoted Rate			Previous			Present			Total Upto Date	
			Qnty	Rate	Amount	Qnty	Rate	Amount	Qnty	Rate	Amount	Qnty	Amount
72	Providing and fixing in position aluminium windows and ventilators as per approved drawings with sliding shutters using three track window frame of size 92x31.75mm bottom section 1.3mm thick, weight 1.07kg/m; sides and top sections 1.3 mm, thick, weight 0.933 kg/m.shutter frame section comprising top and bottom section of size 40mmx18mm, wall thickness 1.25mm. weight 0.417 kg./m. shutter side outer 40mmx18mm. wall thickness 1.25mm. weight 0.417 kg/m, shutter interlock section 40mmx26.7mm wall thickness 1.1 mm. thick, weight 0.469 kg/m, the shutters mounted on nylon rollers with approved quality of fixtures such as aluminium handles tower bolts etc.; providing and fixing 5.5mm. thick plain glass for shutters fitted with rubber beading all aluminium sections including cutting to required length, joints mitred subdividing the frame tenonned and rivetted, in the assembled frame, stiffened with end clips for corners, angles etc., and fixed to the walls, lintels, floor beams/cills as the case may be, with necessary steel screws, raul	Sqm	31.23	5028.33	157034.75	0	5028.33	0	0	5028.33	0	0.00	0.00

Item no	Description of work	Unit	Qty as per Quoted Rate			Previous			Present			Total Upto Date	
			Qnty	Rate	Amount	Qnty	Rate	Amount	Qnty	Rate	Amount	Qnty	Amount
73	Providing and fixing in position aluminium windows and ventilators as per approved drawings with sliding shutters using three track window frame of size 92x31.75mm bottom section 1.3mm thick, weight 1.07kg/m; sides and top sections 1.3 mm, thick, weight 0.933 kg/m.shutter frame section comprising top and bottom section of size 40mmx18mm, wall thickness 1.25mm. weight 0.417 kg./m. shutter side outer 40mmx18mm. wall thickness 1.25mm. weight 0.417 kg/m, shutter interlock section 40mmx26.7mm wall thickness 1.1 mm. thick, weight 0.469 kg/m, the shutters mounted on nylon rollers with approved quality of fixtures such as aluminium handles tower bolts etc.; providing and fixing 5.5mm. thick plain glass for shutters fitted with rubber beading all aluminium sections including cutting to required length, joints mitred subdividing the frame tenonned and rivetted, in the assembled frame, stiffened with end clips for corners, angles etc., and fixed to the walls, lintels, floor beams/cills as the case may be, with necessary steel screws, raul	Sqm	30.96	5035.13	155887.62	0	5035.13	0	0	5035.13	0	0.00	0.00
74	Providing and fixing M.S.grill work for windows and ventilators weighing 21kg/sqm using M.S. flats, or M.S. square rods, or combination of M.S. flats and square rods as per approve design, drawing including cutting steel sections and welding the same to required pattern with a coat of red lead primer, cost of materials, fixtures, labour and HOM of machinery complete as per specifications and directions of Engineer incharge of work.	Kg	650.16	107.71	70028.73	0	107.71	0	0	107.71	0	0.00	0.00

Item no	Description of work	Unit	Qty as per Quoted Rate			Previous			Present			Total Upto Bill	
			Qnty	Rate	Amount	Qnty	Rate	Amount	Qnty	Rate	Amount	Qnty	Amount
75	Providing and fixing M.S.grill work for windows and ventilators weighing 21kg/sqm using M.S. flats, or M.S. square rods, or combination of M.S. flats and square rods as per approve design, drawing including cutting steel sections and welding the same to required pattern with a coat of red lead primer, cost of materials, fixtures, labour and HOM of machinery complete as per specifications and directions of Engineer incharge of work.(First Floor)	Kg	612.36	114.51	70121.34	0	114.51	0	0	114.51	0	0.00	0.00
76	Providing and applying enamel metal paint two coats (excluding priming coat) over new steel or other metal surface brushing to give an even shade after cleaning oil, grease, dirt and other foreign matter, including cost of materials, labour, complete as per specifications and directions of Engineer incharge of work.	Sqm	125.55	107.71	13522.99	0	107.71	0	0	107.71	0	0.00	0.00
77	Providing and fixing Stainless steel staircase raling as per Chief Architect Drawing No. 11520/ HRSC with hand rail 50mm dia 16 guage hollow pipe welded to vertical hollow 50mm dia pipe of 16 guage, stainless steel vertical pipe spaced at 1.20m regular intervals, and 5 Nos of 25mm dia. Stainless steel hollow horizontal pipe are welded to vertical 50mm dia hollow pipe. The entire assembly is fixed to staircase concrete by using expansion bolts by drilling concrete etc., complete including cost of materials, labour, HOM of machineries and electrical charges, etc., complete as per specifications and directions of Engineer incharge of work.	Sqm	17.53	6826.51	119668.72	0	6826.51	0	0	6826.51	0	0.00	0.00

Item no	Description of work	Unit	Qty as per Quoted Rate			Previous			Present			Total Upto Date	
			Qnty	Rate	Amount	Qnty	Rate	Amount	Qnty	Rate	Amount	Qnty	Amount
78	Providing and fixing Stainless steel staircase raling as per Chief Architect Drawing No. 11520/ HRSC with hand rail 50mm dia 16 guage hollow pipe welded to vertical hollow 50mm dia pipe of 16 guage, stainless steel vertical pipe spaced at 1.20m regular intervals, and 5 Nos of 25mm dia. Stainless steel hollow horizontal pipe are welded to vertical 50mm dia hollow pipe. The entire assembly is fixed to staircase concrete by using expansion bolts by drilling concrete etc., complete including cost of materials, labour, HOM of machineries and electrical charges, etc., complete as per specifications and directions of Engineer incharge of work.(First Floor)	Sqm	20.50	6833.32	140083.06	0	6833.32	0	0	6833.32	0	0.00	0.00
79	Construction of embankment with approved material Gravel/Murrum with all lifts and leads, transporting to site, spreading, grading to required slope and compacting to meet requirement Table 300- 2 complete as per specifications.(Including cost of gravel / murrum, watering charges & compaction by vibratory roller to 95% of proctors density) complete as per specifications and directions of Engineer incharge of work. (Quantity Upto 125%)	Cum	109.71	368.48	40425.94	0	368.48	0	137.14	368.48	50532.426	137.14	50532.43
	Quantity Above 125%	Cum							5.99	368.44	2206.799531	5.99	2206.80

Item no	Description of work	Unit	Qty as per Quoted Rate			Previous			Present			Total Upto Date	
			Qnty	Rate	Amount	Qnty	Rate	Amount	Qnty	Rate	Amount	Qnty	Amount
80	Fabricating, providing and erecting in position Hot dip galvanized Gate. Using 72x72x4.8 mm Sq. G I Pipe Frame with top pipe bending in heavy duty hydraulic press with sand packing and hot bending to form double arch as per drawing profile, 20mm hot dip galvanized sq.rod for verticals at 150mm c/c , as shown in the drawing including providing hot do galvanized forged ornamental design in between rods and heads at top, middle and bottom. Intermediate supports of 75x12mm and 50x6mm arch bent to hot dip galvanized flats.The work is inclusive of throughing GI, Flat GI Sqm. rods, placing, welding all the joints including grinding, finishing metal patty, painting two coats enamel painting. The rate is inclusive of all materials Like GI Sq. GI Pipe, GI Forged designs etc., heavy duty hinges are made out of 75mm sold sq. block assembled with 20mm du bearing in three places for each flop. Heavy duty locking arrangement of low places including cost of labour, painting, erection charges using hoist pulley cranes, with all lead and lift, loading,	Sqm	4.32	13096.29	56575.97	0	13096.29	0	0	13096.29	0	0.00	0.00

Item no	Description of work	Unit	Qty as per Quoted Rate			Previous			Present			Total Upto Date	
			Qnty	Rate	Amount	Qnty	Rate	Amount	Qnty	Rate	Amount	Qnty	Amount
81	Providing & Fixing of Mineral Fibre Suspended Ceiling System in the module size of 600x600x19mm with exposed grid. The tiles should have Humidity Resistance(RH) of 99%, Light Reflectance 87%, Thermal conductivity k=0.052-0.057w/m K,NRC-0.7, colour white, Fire Performance UK A2 S1, do with antimicrobial coating on the face of the tile, suitable for zone 4 area according to NF S 90-35:2003 with clean room clss of ISO 5(class 100), Decontamination class of CP10 and Bactoriological cleanlines class B1 for specific strains and reduction in colony size. Washability properties of 500 wash cycles as per ASTM D-4828 and suitable for Green Building application with Recycled content of 37%. The tile shall be laid on 24mm wide T-section flanges colour white having rotary stitching on all t sections i.e. the main runner, 1200mm & 600mm cross tees with web height f 38mm and a load carrying sections should have a galvanizing of 90grmas per sqm and need to be installed with suspension system of approved make complete as per	Sqm	401.94	2816.32	1131991.66	0	2816.32	0	0	2816.32	0	0.00	0.00
82	Providing and fixing veneer paneling over the 50mm x 35mm sal wood frame work at spacing not exceeding 600mm c/c fixed to the wall and top covered out of 4mm thick approved veneer fixed over 12mm ply of approved brand ,termite and water resistant,finished with mealamme polish, complete including cost and conveyance of all materials, labour for all items of work HOM of equipment etc., complete as per specifications and directions of Engineer incharge of work.	Sqm	51.66	4239.22	218998.11	0	4239.22	0	0	4239.22	0	0.00	0.00

Item no	Description of work	Unit	Qty as per Quoted Rate			Previous			Present			Total Upto Date	
			Qnty	Rate	Amount	Qnty	Rate	Amount	Qnty	Rate	Amount	Qnty	Amount
83	Providing and fixing of Aluminium composite panel of approved make and colour for wall cladding for straight Brick/Rcc/stone walls & coloumns/beams with necessary aluminium frame works at required level made out of 50x25x3mm C section or equalent. The panel should consist of 2.5 mm thermoplastic core of antitoxic LDPE sandwiched between 0.25 skins thick aluminium sheet making a total panel thickness of 3mm. The surfaces will be finished with PVDF based coating on topsides and service coating on reverse sides would be in polyester paint. The system shall be fixed using GI brackets, aluminium L cleats and stainless steel bolts and nuts complete with spring washer and cap nuts and all other necessary accessories, sealing shall be done using weather sealant of Dow Corning 789 with necessary rods etc., complete as per specifications and directions of Engineer incharge of work.	Sqm	71.28	4988.65	355590.97	0	4988.65	0	0	4988.65	0	0.00	0.00

Item no	Description of work	Unit	Qty as per Quoted Rate			Previous			Present			Total Upto Date	
			Qnty	Rate	Amount	Qnty	Rate	Amount	Qnty	Rate	Amount	Qnty	Amount
84	Providing, fabricating and fixing of stick type structural glazing using Alluminium Extrusions of 63.5 mm x 58.00 mmx 2.25 mm of 1.73 kgs/ mtr for vertical and Horizontal members and 63.5 mm x 38.1 x 1.33 mm of 0.759 kg/Mtr, as outer frame with Electro Anodized Paint coated block finishing, using 6mm thick imported glass reflective hard coatedocean blue raw glass with all necessary accesories like ultra glass Silicon sealant of Space tape, Masking tape, Galvanized Anchaor bolt, machine screws, 6mm thick M.S. angle 50mm x 150mm x 6mm M.S. Galvanized L Brackets, structural sealent setting clocks, fasteners, wall connection etc., complete as per specifications and directions of Engineer incharge of work.	Sqm	25.74	7543.06	194158.36	0	7543.06	0	0	7543.06	0	0.00	0.00
85	Geophysical investigation of site for sinking Borewell for supplying drinking water to the habitation either through the Hand pump, MWS of P.W.S.S by vertical electrical sounding by adopting Venner or Schlumberger's method, including reconnaissance survey of geological formation, Gerophysical investigation of existing Ground Wate in the vicinity, its qualityf 1.0 meter in consolidated formation for proper seating of casing pipe, depth of drilling required to cover full depth of aquifer proposed to be tapped, probable yield and other information required including transportation of instrument and accessories to work site., engaging techinical personal and labour required etc., complete as per specifications and directions of Engineer incharge of work.	Each BV	1.00	3955.65	3955.65	0	3955.65	0	0	3955.65	0	0.00	0.00

Item no	Description of work	Unit	Qty as per Quoted Rate			Previous			Present			Total Upto Date	
			Qnty	Rate	Amount	Qnty	Rate	Amount	Qnty	Rate	Amount	Qnty	Amount
86	Sinking borewell of 165 mm dia clear using super fast hydraulic rig of capacity 250 PSIG & above CFM & above in all strats including over burden upto 20 mts fixing of casing pipes, collars and cap with necessary cutting, throading and welding including transportation of rig and supporing vehicles, crew charges and cost of consumables etc., complete including yield testing at the final depth with a minimum working of compressor for one hour (excluding coat of casing pipes, collars, cap etc.,) complete as per specifications and directions of Engineer incharge of work. 0 to 50 m	Rmtr	50.00	364.28	18214.00	0	364.28	0	0	364.28	0	0.00	0.00
87	Sinking borewell of 165 mm dia clear using super fast hydraulic rig of capacity 250 PSIG & above CFM & above in all strats including over burden upto 20 mts fixing of casing pipes, collars and cap with necessary cutting, throading and welding including transportation of rig and supporing vehicles, crew charges and cost of consumables etc., complete including yield testing at the final depth with a minimum working of compressor for one hour (excluding coat of casing pipes, collars, cap etc.,) complete as per specifications and directions of Engineer incharge of work. 50 to 100 m	Rmtr	50.00	464.01	23200.50	0	464.01	0	0	464.01	0	0.00	0.00

Item no	Description of work	Unit	Qty as per Quoted Rate			Previous			Present			Total Upto Date	
			Qnty	Rate	Amount	Qnty	Rate	Amount	Qnty	Rate	Amount	Qnty	Amount
88	Sinking borewell of 165 mm dia clear using super fast hydraulic rig of capacity 250 PSIG & above CFM & above in all strats including over burden upto 20 mts fixing of casing pipes, collars and cap with necessary cutting, throading and welding including transportation of rig and supporing vehicles, crew charges and cost of consumables etc., complete including yield testing at the final depth with a minimum working of compressor for one hour (excluding coat of casing pipes, collars, cap etc.,) complete as per specifications and directions of Engineer incharge of work. 100 to 150 m	Rmtr	50.00	478.71	23935.50	0	478.71	0	0	478.71	0	0.00	0.00
89	Sinking borewell of 165 mm dia clear using super fast hydraulic rig of capacity 250 PSIG & above CFM & above in all strats including over burden upto 20 mts fixing of casing pipes, collars and cap with necessary cutting, throading and welding including transportation of rig and supporing vehicles, crew charges and cost of consumables etc., complete including yield testing at the final depth with a minimum working of compressor for one hour (excluding coat of casing pipes, collars, cap etc.,) complete as per specifications and directions of Engineer incharge of work. 150 to 200 m	Rmtr	50.00	562.69	28134.50	0	562.69	0	0	562.69	0	0.00	0.00

Item no	Description of work	Unit	Qty as per Quoted Rate			Previous			Present			Total Upto Date	
			Qnty	Rate	Amount	Qnty	Rate	Amount	Qnty	Rate	Amount	Qnty	Amount
90	Sinking borewell of 165 mm dia clear using super fast hydraulic rig of capacity 250 PSIG & above CFM & above in all strats including over burden upto 20 mts fixing of casing pipes, collars and cap with necessary cutting, throading and welding including transportation of rig and supporing vehicles, crew charges and cost of consumables etc., complete including yield testing at the final depth with a minimum working of compressor for one hour (excluding coat of casing pipes, collars, cap etc.,) complete as per specifications and directions of Engineer incharge of work. 200 to 250 m	Rmtr	50.00	665.57	33278.50	0	665.57	0	0	665.57	0	0.00	0.00
91	Sinking borewell of 165 mm dia clear using super fast hydraulic rig of capacity 250 PSIG & above CFM & above in all strats including over burden upto 20 mts fixing of casing pipes, collars and cap with necessary cutting, throading and welding including transportation of rig and supporing vehicles, crew charges and cost of consumables etc., complete including yield testing at the final depth with a minimum working of compressor for one hour (excluding coat of casing pipes, collars, cap etc.,) complete as per specifications and directions of Engineer incharge of work. 250 to 300 m	Rmtr	50.00	734.86	36743.00	0	734.86	0	0	734.86	0	0.00	0.00